Physical Report of Inspection of works under

Rashtriya Uchchatar Shiksha Abiyan

A. Details of the members of Committee Constituted for Inspection

S.No	Name	Designation
1.	Dr.K. KUDALINGAM	RJDCE, Madurai
2.	Dr.Mrs. P.PARVATHI	PRINCIPAL, M.V.Muthiah Government Arts College for Women, Dindigul.

B. Details of Inspection

1. Institute Visited: M.V.Muthiah Government Arts College for Women

Dindigul.

2. Date of Inspection: 27.12.2017

3. Meeting with Project Monitoring Unit of the Institution

RUSA - Project Monitoring Unit

Principal

1. Dr. Mrs.P.Parvathi

Senior faculty members from the Science Department

- 2. Prof.Mrs. D.Lakshmi
- 3. Dr. Mrs. A.Pethalakshmi

Coordinator(s)

- 4. Prof.P. Enola Arutchelvi Parvatha
- 5. Prof.J. Sukanya Technical

Bursar

6. Mrs.E.R.B. Suganya

Superintendent

7. Mr.S.Karthikeyan

Details of composition of PMU, the salient points of discussion and its outcome

- ✓ Class Room Construction
- ✓ Digital Library
- ✓ Infrastructure Furniture, Smart Class Room(3)
- ✓ Sports Construction of Gallery, Track, Gym& Purchase of Sports
 Equipments

Physical Progress

Type	Nature	1061633		
	- vacaic	Stage of work	Deadline to finish	Remarks
			to finish work	
NI			(Date)	
Ne w	1. Hostel	1. Site	(Date)	
Construc		selection/land		
tion	3. Laboratory4. Computer centre	allotment		
work	5. Class Room	2. Foundation	,	
	6. Common Room	stage 3. Plinth stage		
	7. Canteen/Cafeteria	4. Lintel Stage		
	8. Seminar Room 9. Auditorium	5. Roof Stage		
	10. Library	6. Flooring and		2 Class Rooms
	11. School	Finishing 7. Completed		FY2015-16-(
	12. Play Ground	7. Completed	28.3.16	Rs.23lakh) -Work
3	13. Syndicate Room			Completed
	14. Confidential Room 15. Miscellaneous			
	13. Miscenaneous			5 Class Rooms-
			21.7.17	FY-2016-17
			21.7.17	(Rs.47 lakh) -Work
				Completed
Up	1. Hostel	1. Less than 25%		
gradatio	2. Toilet	2. 25% - 50%		
n work	3. Laboratory	3. 50% - 75%		F Class Dooms
11 ((0111	4. Computer centre5. Class Room	4. 75% - 100% 5. 100%		5 Class Rooms- FY 2016-17
	6. Common Room —	5. 100% → 50% - 75%	31.3.18	(Rs.47 lakh) –work
	7. Canteen/Cafeteria			in Progress
	8. Seminar Room			TY 2015 16
	9. Auditorium	→ 100 %	3.11.17	FY-2015-16 (Rs.22 lakh)- Work
	10. Library			completed
	11. School 12. Play Ground			
	13. Syndicate Room			
	14. Confidential Room			
	15. Miscellaneous	1 m 1		
Equipme	1. Sports	 Tender stage Bid Evaluation 		Equipments
nt	 Books/Journals Computers/IT 	stage		delivered
	3. Computers/II Resources	3. Order stage	7.02.16	Details Attached-
	4. E-resources	4. Delivered list	7.03.16	FY-2015-16
	5. Other- Chemistry	of equipment		(Rs.2 lakh)
	Lab equipments	procured so	31.3.18	Yet to purchase-FY-
	C Emmileum	far	01.5.10	2016-2017(Rs.9
	6. Furniture			lakh)

4. Details of fund released to Institution

Component sanctioned	Total amount sanctioned for XII plan	Central share released	Date	State share released	Date	Total fund released
New Building construction/ Renovation /Infrastructure	Rs.2 Cr	Rs.69 lakh	26.4.16	Rs.25 lakh	29.02.16	25+69+56 Rs.1.50 Cr
		Rs.56 lakh	18.7.17			

- 5. Whether the Institution is registered with PFMS? : Yes
- Details of Bank A/C Institution: A/C. No: 35269053140
 State Bank of India, Main Branch, Salai Road, Dindigul.
- 7. Attach duly filled in format of physical and financial progress

Financial Progress (Year wise)

Amount Released to Institution (lakhs)	FY 2015-16		FY 2016-17			
	Released Central/State	Utilized	Released Central/State	Utilized		
	Rs.25 lakh	Rs.25 lakh	69+56= Rs.1.25 Cr	Rs.1.16 Cr		
	Total Amount Utilized: Rs.1.41 Cr					

- 8. Whether signboard regarding RUSA assistance, with the required details has been put up at the institute? : Yes
- 9. Whether the institution has geo tagged photos of its physical progress on Bhuvan RUSA portal? : Yes
- C. Outcome of Inspection

An amount of, Rs. 2 Crs have been sanctioned to this Institution. Out of it Rs. 1.5 Crs have been released. Under the Component of New Building, Rs. 70 lakhs have been spent for seven new class rooms. Under the Component of renovation and upgradation Rs. 70 lakhs have been spent for the renovation of the open auditorium and upgradation of five class rooms (under progress). Under the Component of Infrastructure the amount of Rs. 2 lakhs have been used for the purchase of chemistry laboratory equipments. Availability of these equipments have been physically verified and found correct. Proper entries have been made in the stock register maintained for RUSA fund.

Certified and Approved by

(Signature)

(Seal)
Joint Director Of Collegiate Education
Madula Region Disalgraphion)

List Enclosed:

1. Photographs.

ஆர் இது முதல்வர் ஸ்.வி.முத்தையா அடிகள் மகளிர் வைக் கற்றூர், தீன்டுக்கல் - 124 001.